


AD-A130 898


EMBANKMENT CRITERIA AND PERFORMANCE REPORT CHEYENNE
RIVER BASIN SOUTH DAK..(U) ARMY ENGINEER DISTRICT OMAHA
NEBR JAN 83

1/1

UNCLASSIFIED

F/G 13/13 NL





MICROCOPY RESOLUTION TEST CHART
NATIONAL BUREAU OF STANDARDS-1963-A

ADA 130298

EMBANKMENT CRITERIA AND PERFORMANCE REPORT

January 1983

Cheyenne River Basin, South Dakota

**CEDAR CANYON DAM
RAPID CITY, SOUTH DAKOTA**

FILE COPY

This document has been approved
for public release and sale; its
distribution is unlimited.

DTIC
ELECTE

AUG 1 1983

A

88

07

29


038

PROJ C7166
DISK 455C

CHEYENNE RIVER BASIN, SOUTH DAKOTA
RED DALE GULCH AREA
CEDAR CANYON DAM

EMBANKMENT CRITERIA AND PERFORMANCE REPORT

U.S. ARMY ENGINEER DISTRICT, OMAHA
CORPS OF ENGINEERS
OMAHA, NEBRASKA



This document has been approved
for public release and sale; its
distribution is unlimited.

CHEYENNE RIVER BASIN, SOUTH DAKOTA
RED DALE GULCH AREA
CEDAR CANYON DAM
EMBANKMENT CRITERIA AND PERFORMANCE REPORT

TABLE OF CONTENTS

<u>Paragraph</u>	<u>Title</u>	<u>Page No.</u>
PERTINENT DATA		PDI-3
1.	INTRODUCTION	1
1.1.	Purpose of Report	1
1.2.	Authorization and Purpose of Project	1
1.3.	Local Cooperation	2
1.4.	Location and Description of Project	2
1.5.	History of Construction Contracts	3
1.6.	Project Maintenance	3
2.	GEOLOGY	3
3.	SUBSURFACE EXPLORATION AND LABORATORY TESTING	3
4.	FOUNDATION PREPARATION	4
5.	EMBANKMENT	5
5.1.	General	5
5.2.	Embankment Section	5
5.3.	Embankment Design	5
5.4.	Seepage	6
5.5.	Embankment Materials	6
5.5.1.	Earthfill	6
5.5.2.	Slope Protection	6
5.6.	Embankment Placement	7
5.6.1.	General	7
5.6.2.	Compacted Embankment Fill	7
5.6.3.	Slope Protection Placement	8
6.	EMERGENCY SPILLWAY	9
7.	OUTLET WORKS	9
8.	INSTRUMENTATION	10

TC-1




TABLE OF CONTENTS (CONT'D)

<u>Paragraph</u>	<u>Title</u>	<u>Page No.</u>
9.	OPERATIONAL HISTORY	10
9.1.	General	10
9.2.	Inspections	10
9.3.	Reservoir Levels	11
10.	PERFORMANCE	11

APPENDIX A - DRAWINGS

<u>Plate No.</u>	<u>Title</u>
A1	General Map
A2	General Plan
A3	Record of Borings and Test Trenches
A4	Excavation and Embankment Plan
A5	Excavation and Embankment Sections
A6	Embankment Profile and Details
A7	Outlet Pipe Construction Details

NOTE: Many of the Plates used are the original Construction Plates and contain notes referring to the construction of the dam.

APPENDIX B - PHOTOGRAPHS

<u>Plate No.</u>	<u>Photo No.</u>	<u>Description</u>
B1	1	View of test trench no. 2 - shows borrow material used for compacted fill.
	2	View of the crest of the embankment looking towards the left abutment.
B2	3	Panoramic view of the upstream slope of the embankment.
B3	4	View of the upstream slope of the embankment looking towards the left abutment.
	5	View of the upstream slope of the embankment looking towards the right abutment.
B4	6	Panoramic view of the downstream slope of the embankment.
B5	7	View of rock slope protection on the upstream face of the dam.
	8	View of rock slope protection on the downstream face of the dam.
B6	9	View of embankment during construction.
	10	View of borrow area during construction of the dam. (Embankment is shown on right hand side of photo.)
B7	11	View of the emergency spillway looking upstream.
	12	View of the emergency spillway looking downstream.
B8	13	View of outfall channel (natural terrain) below the emergency spillway.
	14	View of the emergency spillway channel relative to the embankment.
B9	15	Panoramic view of the right excavated side slope of the emergency spillway.
B10	16	View of the conduit inlet headwall and trashrack structure.
	17	View of the outfall channel below the downstream terminus of the conduit.
B11	18	View of downstream terminus of the conduit.
	19	View looking up the conduit towards the reservoir area.

PERTINENT DATA

CEDAR CANYON DAM

1. RESERVOIR AND HYDROLOGICAL DATA.

Drainage Area Controlled	261 acres
Peak Inflow - SPF at damsite	1,120 c.f.s. (design flood)
Peak Inflow - MPF at damsite	2,860 c.f.s.

PERTINENT STORAGE LEVELS

<u>Feature</u>	<u>Elevation</u> <u>(ft. m.s.l.)</u>	<u>Storage</u> <u>(acre-feet)</u>	<u>Area</u> <u>(acres)</u>
Top of Dam	3554.0	268	18.5
Maximum Probable Flood (MPF)	3550.6	210	15.0
Standard Project Flood (SPF)	3545.5	155	11.5
Spillway Crest	3545.0	136	11.0
Sediment Allowance	3528.2	20	3.3
Outlet Works Invert	3526.0	13	2.7

2. EMBANKMENT.

Type	Compacted homogeneous earthfill
Crest Elevation	3554.0 feet m.s.l.
Maximum Height Above Flood Plain	42 feet
(No discernible channel)	

PERTINENT DATA (CON'T)

Crest Width	15 feet
Crest Length	1,320 feet
Slope Protection	Riprap (both faces of embankment)
Side Slopes	Symmetrical 1V on 3H
Compacted Fill Quantities	Approximately 139,200 cubic yards

3. SPILLWAY.

Type	Uncontrolled-excavated in Minnekahta Limestone Bedrock
Location	Right abutment of dam
Crest Elevation	3554.0 feet m.s.l.
Width	60 feet
Length	650 feet
Discharge Capacity (MPF)	1,750 c.f.s. at El. 3550.6 feet m.s.l.
Slopes	See Section 6, pg. 9

4. OUTLET WORKS.

Type	Uncontrolled
Intake Structure	Cast in place, reinforced concrete slab and headwall with galvanized trash racks

PERTINENT DATA (CONT'D)

4. OUTLET WORKS (CONT'D)

Invert Elevation of Intake	3526.0 feet m.s.l.
Invert Elevation of Outlet	3516.0 feet m.s.l.
Conduit	24" CMP, bituminous coated
Conduit Length	230 feet
Design Capacity Discharge (SPF)	49 c.f.s. at El. 3545.5 feet m.s.l.
Outlet Channel	Excavated rock

5. DOWNSTREAM DISCHARGES. Cedar Canyon Dam was not designed for permanent storage of water but only as a detention structure with the capacity to reduce peak discharges for floods of all magnitudes. Under full operating conditions the standard project flood will be completely discharged in 5 days if no additional inflow is received.

6. REFERENCES. For additional information and description on the construction background, operational data, or procedures regarding this dam, reference is made to "Periodic Inspection Reports Nos. 1, 2, and 3," dated May 1970, September 1975, and September 1980, respectively; "Operation and Maintenance Manual," dated December 1981; and "Plans and Specifications for Cedar Canyon Dam," dated April 1959.

CHEYENNE RIVER BASIN, SOUTH DAKOTA

RED DALE GULCH AREA

CEDAR CANYON DAM

EMBANKMENT CRITERIA AND PERFORMANCE REPORT

1. INTRODUCTION.

1.1. PURPOSE OF REPORT. This report provides a summary record of significant design, construction, and operational data on Cedar Canyon Dam for use by engineers to familiarize themselves with the project, re-evaluate the embankment when unsatisfactory performance occurs, and provide guidance for designing comparable future projects. It was prepared in accordance with MRD-R 1110-1-8, subject; "Construction Foundation Reports and Embankment Criteria and Performance Reports," dated 27 February 1978, and ER 1110-2-1901, subject: "Embankment Criteria and Performance Reports," dated 31 December 1981.

1.2. AUTHORIZATION AND PURPOSE OF PROJECT. Construction of Cedar Canyon Dam was authorized by the Chief of Engineers on 3 June 1957, pursuant to provisions of Public Law 685, 84th Congress, 2nd Session, 11 July 1956. The authorization provided a plan to provide flood protection for the Red Dale Gulch Area of Rapid City, South Dakota.

1.3. LOCAL COOPERATION. The city of Rapid City, South Dakota, was the local sponsor for the project. As a condition for construction of the project, assurances from the city to the Secretary of the Army included the following:

- The city would
- (a) provide without cost to the United States all lands, easements, and rights-of-way necessary for the construction of the project.
 - (b) hold and save the United States free from damages due to construction works.
 - (c) maintain and operate the works after completion in accordance with regulations prescribed by the Secretary of the Army.
 - (d) construct an adequate storm sewer system in the development area, prior to construction of the project.

1.4. LOCATION AND DESCRIPTION OF PROJECT. Cedar Canyon Dam is located in Pennington County in southwestern South Dakota. It is on the northwest edge of Rapid City, South Dakota, and protects a residential section of the city (Red Dale Gulch Area) from the damaging effects of swift, short duration floods. The embankment of the dam crosses a normally dry gulch (Deadmans Gulch) which lies within Cedar Canyon. See Plate A1: The reservoir operates as a detention dam with the capacity to reduce peak discharges for floods of all magnitudes.

1.5. HISTORY OF CONSTRUCTION CONTRACTS. Cedar Canyon Dam was built by contract under the supervision of the Corps of Engineers, Department of the Army. Contract No. DA25-066-CIVENG-59-492, Cedar Canyon Dam, was advertised on 17 April 1959, and bids were opened 14 May 1959. Summit Construction Company of Rapid City, South Dakota, was awarded the contract with a bid of \$68,469. Work on the project began on 12 June 1959 and was completed 30 September 1959. No unusual construction problems were encountered.

1.6. PROJECT MAINTENANCE. The city of Rapid City, South Dakota (the project sponsor), is responsible for all necessary maintenance required to assure proper performance of the project.

2. GEOLOGY. The foundation beneath the earth embankment in the valley consists of 4 to 10 feet of red clay overburden underlain by Minnekahta limestone bedrock. This overburden soil contains a rather large quantity of gravel boulders and hard gray limestone pockets. The clay overburden soils in the abutment areas are very shallow as evidenced by limestone outcrops from the valley floor to the crest.

3. SUBSURFACE EXPLORATION AND LABORATORY TESTING. The subsurface investigations at this dam consisted of three borings and one test trench in the spillway area and four test trenches in the upstream borrow area. The locations and identifying numbers of the borings and test trenches are shown on Plate A2, and a view of test trench No. 2 is shown on Plate B1.

Disturbed moisture and classification samples were taken at each boring and test trench at every change in material. Boring depths ranged from 3.4 feet to 10.8 feet depending on the depth of the underlying limestone bedrock, and test trenches were excavated to a depth of 10 feet. The overburden soils in the spillway and reservoir (borrow) areas were classified as lean, silty, and gravelly clays. Moisture contents ranged from 0.5 to 10.7 percent in the spillway area and 9.0 to 14.0 percent in the reservoir area. Liquid limits and plastic indexes ranged from 27 to 30 and 7 to 20, respectively, in the spillway area and 29 to 42 and 3 to 20, respectively, in the reservoir area. Logs of the borings are shown on Plate A3.

Compaction tests were performed on sack samples obtained from test trenches nos. 4 and 5. An optimum moisture content of 9.0 percent and a maximum dry density of 127 lbs/ft³ was obtained.

4. FOUNDATION PREPARATION. Before work began, all vegetation, such as brush, heavy sod, heavy growth of grass, and all decayed vegetable matter, rubbish, and other unsuitable material within the area upon which fill was to be placed was removed. After completion of the clearing and stripping, all depressions were filled and steep slopes flattened. Following filling the depressions, and immediately prior to the placement of embankment fill, the foundation was loosened thoroughly by scarifying, plowing, or harrowing to a depth of 4 inches. After the removal of roots or other debris turned up in the loosening process, the foundation was compacted in preparation for placement of fill material.

5. EMBANKMENT.

5.1. GENERAL. A discussion of the design and construction of the embankment is presented below. It includes a description of the embankment section, embankment materials, and procedures followed in constructing the embankment.

5.2. EMBANKMENT SECTION. The embankment is a rolled, homogeneous, impervious earthfill. It has a crest length of 1,320 feet and a crest width of 15 feet. It is 42 feet high and has a crest elevation of 3554.0 feet m.s.l. The embankment slopes are symmetrical (1V on 3H) and both faces are protected by rock slope protection. Details of the embankment are shown on Plates A4, A5, and A6. Views of the embankment features are shown on Plates B1 through B4.

5.3. EMBANKMENT DESIGN. The design of the embankment and structures was based upon the following criteria:

- (1) Flood storage capacity sufficient to retain the volume of a Standard Project Flood from the contributing drainage area less releases from an uncontrolled outlet.
- (2) Outlet capacity sufficient to discharge a Standard Project Flood within 5 days.
- (3) Spillway capacity ample to pass the Maximum Probable Flood occurring 5 days after inflow from the Standard Project Flood. (NOTE: Since the SPF is discharged in 5 days by the conduit, the reservoir level will be at the conduit invert when the MPF occurs.)

- (4) Embankment freeboard of 4 feet above the maximum pool elevation.
- (5) Capacity for a sediment volume of 20 acre-feet, equivalent to about 1.0 acre-feet per square mile per year during the life of the project.

Based on this criteria, the dam was expected to reduce annual flood damages below the project by 80 percent.

5.4. SEEPAGE. Since Cedar Canyon Dam was not designed for permanent storage of water, seepage through the embankment and foundation was expected to be negligible, and therefore, underseepage control structures were not provided.

5.5. EMBANKMENT MATERIALS.

5.5.1. Earthfill. The embankment was constructed from the lean clay material located within the reservoir area. The material provided a relatively impervious embankment section consisting of 139,200 cubic yards of homogeneous rolled earth fill.

5.5.2. Slope Protection. Both faces of the dam are protected by rock slope protection to elevation 3554.0 (Crest of Dam). The rock used was excavated Minnekahta limestone from the spillway and reservoir (borrow) areas. The minimum thickness of the slope protection was 1.5 feet upstream

and 0.75 feet downstream, with the maximum rock size allowed being 0.5 foot greater than the layer thickness. Details of the slope protection are given on Plates A5 and A6, and views of the rock slope protection are shown on Plates B2, 3, 4, and 5.

5.6. EMBANKMENT PLACEMENT.

5.6.1. General. Specifications required that the gradation and distribution of materials throughout the earthfill section of the dam be such that the embankment be free from lenses, pockets, streaks, and layers of material differing substantially in texture or gradation from surrounding material. See Plate B6 for views of the embankment during construction.

5.6.2. Compacted Embankment Fill. The more impervious of the compacted fill materials were placed toward the upstream section of the embankment, and the more pervious of the fill materials were placed toward the downstream section of the embankment; this was to provide a transition in permeability from the upstream to the downstream portions of the embankment.

After dumping, the material was spread in approximate horizontal layers over fill areas. The thickness of the layers before compaction was specified as follows:

<u>Material</u>	<u>Maximum Thickness of Lift</u>	<u>Type of Roller</u>
Compacted Fill	12-inch Loose Measurement	Rubber-tired*
Compacted Fill	8-inch Loose Measurement	Tamper-type

*Available information indicates that only tamper-type rollers were used for embankment compaction.

The moisture content of the layers was required to be uniform throughout the layer. The upper limit of moisture content was that which permitted excavating, hauling, placing, and compaction of the fill materials without excessive deformation of the embankment. The lower limit was one percent below the optimum moisture content. The surface of the fill was crowned with a 5 percent grade to insure good drainage during the construction period. Before compaction, each layer of fill was harrowed, if required, to break up and blend materials and to obtain uniform moisture contents. When the moisture content and the condition of the layer was satisfactory, it was compacted by six complete passes of a tamping roller. If, in the opinion of the Contracting Officer, the required density of any area was considered insufficient, additional passes were made until the desired compaction was obtained. Portions of the fill which could not be compacted with rollers because of space restrictions were placed in 4-inch loose lift layers and compacted with power tampers to the same degree of compaction as that obtained on other portions of the fill performed by rolling.

5.6.3. Slope Protection Placement. Rock slope protection was placed in such a manner as to produce a reasonably well-graded mass of rock with a minimum percentage of voids, and was constructed to the layer thickness, lines and grades as shown on the drawings. A tolerance of 6 inches above the layer thickness was allowed for the maximum size stone, but in order to permit the use of available rock, an occasional rock was allowed to protrude above the 6 inch tolerance on that portion of the embankment where larger stones were used.

6. EMERGENCY SPILLWAY. The emergency spillway is an uncontrolled channel located in the right abutment of the dam. See Plate A4. It has a crest elevation of 3545.0 feet m.s.l., is 60 feet wide and 650 feet long. The channel has vertical side slopes from the crest elevation to elevation 3556.4 feet m.s.l., has 20-foot berms, then 1V on 2H side slopes to the top of the existing ground. The vertical side slopes and berms were excavated in the Minnekahta limestone bedrock and the 1V on 2H slopes were excavated in the lean clay overburden. The overburden soils on the 1V on 2H slopes were loosened, pulverized, and seeded with crested wheat and smooth brome for protection against wind and water erosion. The spillway is capable of passing the Maximum Probable Flood occurring 5 days after inflow from the Standard Project Flood. Sections and details of the spillway are shown on Plates A5 and A6, and views of the spillway are shown on Plates B7, B8, and B9.

7. OUTLET WORKS. The outlet works consist of an uncontrolled conduit, a concrete headwall structure and metal pipe trashrack located at the inlet, and a concrete support pedestal at the outlet. The conduit is a 230-foot long, 24-inch diameter, bituminous coated corrugated metal pipe. It has an inlet invert elevation of 3526.0 feet m.s.l. and a 4.3 percent slope to the outlet invert elevation of 3516.0. Four seepage diaphragms were constructed along the conduit to prevent piping due to seepage through the embankment along the conduit. An outfall channel was excavated below the outlet of the conduit and terminates in a rock walled canyon approximately 150 feet beyond the outlet. Location, sections, and details of the outlet works are shown on Plates A4, A6, and A7, and views of the structure are shown on Plates B10 and B11.

8. INSTRUMENTATION. Cedar Canyon Dam has no instrumentation. A staff gauge for the reservoir was recommended in Periodic Inspection Reports Nos. 2 and 3, but has not as yet been installed.

9. OPERATIONAL HISTORY.

9.1. GENERAL. The city of Rapid City, South Dakota, the project sponsor, is responsible for the operation and maintenance of the embankment, spillway, and other structures which comprise the project.

9.2. INSPECTIONS. In-depth inspections of Cedar Canyon Dam are conducted in accordance with ER 1100-2-100, "Periodic Inspections and Continuing Evaluation of Completed Civil Works Projects." These inspections are reported in Periodic Inspection Report Nos. 1, 2, and 3, dated May 1970, September 1975, and September 1980 respectively. The next periodic inspection of Cedar Canyon Dam is scheduled for 1985. The inspections are made jointly by representatives of the Operations and Engineering Divisions of the Omaha District Corps of Engineers and by representatives of the Missouri River Division Office. The reports include the evaluation of the embankment and structural performance, plus recommendations for necessary repairs.

In addition to the periodic inspections, semi-annual reports to the District Engineer covering inspection, maintenance, and operation of the project are required. The reports are made by the "superintendent" of the project, who is appointed by the local sponsor.


9.3. RESERVOIR LEVELS. There has been little water impoundment in the reservoir since the construction of the dam, and it is believed that water has never discharged through the conduit. Since there are no gauges at the dam, the monitoring of reservoir stage and conduit flow is dependent upon onsite inspections.

10. PERFORMANCE. Cedar Canyon Dam and appurtenant structures are in good condition. Since 1959, when the project was completed, inspections have revealed no significant problems concerning the safety of the dam. The dam though, is normally dry and has never been tested by a serious flood event. It was recommended in the periodic inspection reports (1975, 1980) that the project be inspected whenever the pool reaches the invert of the outlet conduit so that it can be checked for seepage and performance at high pool levels.


APPENDIX A
DRAWINGS

LEGEND


- WATER SHED
- - - 15 AUGUST 1949 FLOOD LINE
- - - S P F LINE
- - - NATURAL CHANNEL
- - - EXISTING CHANNEL
- - - POTENTIAL CHANNEL




NAME L
NAME L
NAME L



EMPLOYMENT CRITERIA AND PERFORMANCE REPORT 1982 PAGE 5






LEGEND:

- TIMBER AREA REMOVED THIS CONTRACT
 LIMESTONE OUTCROPS
 DRILL HOLE
 TEST TRENCH AND SPOIL

SCALE: 1 INCH = 100 FEET
 100' 0' 100'

THIS PLAN ACCOMPANIES CONTRACT NO.
 DA-33-056-CIV. ENL-33-402



VICINITY MAP

SCALE IN FEET

0 1000 5000

GENERAL NOTES:

1. All elevations shown refer to feet above M.S.L., U.S.C.A.S. 1929 General Adjustment.
2. Compacted fill borrow area limits are approximate and may be increased as directed. Maximum depth of excavation for compacted fill material shall be ten (10) feet.

11-20-50 Revised to show "As-Built" conditions 11-20-50 Revised to show "As-Built" conditions	
DATE	REVISION
U.S. ARMY ENGINEER DISTRICT, GRAND DIVISION OF ENGINEERS GRAND, NEBRASKA	
CHEYENNE RIVER BASIN, SOUTH BASIN RED DALE GULCH AREA RAPID CITY, SOUTH DAKOTA CEDAR CANYON DAM GENERAL PLAN	
DESIGNED BY: J.E.H.	DATE: APRIL 1950
DRAWN BY: R.E.A.	SCALE: AS SHOWN
CHECKED BY: R.E.A.	PROJECT NO. DA-33-056-CIV-ENL-33-402
APPROVED BY: L.E.B.	CONTRACT NO. DA-33-056-CIV-ENL-33-402
SPECIAL NOTES: CY2361-40E1.2	

TEST TRENCH-1

3570

3560

NOV ST

4.0

CL

SP. 70 Fr.

W. 1/2, 1/2, 1/2, 1/2

SPANISH(?) SHALE

Hard, Moist, Red

W. 1/2, 1/2, 1/2, 1/2

Limestone

fragments

3550

TEST TRENCH-2

TEST TRENCH-3

TEST TRENCH-5


NOTE: Test Trench 2 was not done. This is similar to Test Trench 3.

TEST TRENCHES IN THE RESERVOIR AREA

NO HORIZONTAL SCALE

[illegible]

TEST TRENCH- 5



NO HORIZONTAL SCALE

General Sign and Index

625 405

[illegible]

MOV 97



DESCRIPTIVE NOTES


SPEARFISH FORMATION - This formation consists of red sandstone, shale, red sandstone and siltstone with gypsum layers occurring near the base.

MINNEKAHTA FORMATION - This formation is a red-lead carbonate, is a massive.

GENERAL NOTES

4. The drawings show the following:
 - a. The data showing graphs and/or bar charts, if any, reflecting bearing and test results representing the actual geologic features observed and logged at the location given on the drawings. While the borings and test trenches are representative of subsurface conditions at their respective locations and for their respective test conditions, local minor variations in character of the subsurface material at the locations are indicated and considered such variations will be considered as occurring in the material within the surface of surface. If the contract
 - b. The location of material has been indicated on the graphic and additional information is shown on the field logs which may be needed at the District Office.
 - c. The locations of borings and test trenches see

11/19/50 Revised to show "As Built" conditions		DATE	DESIGNER	SCALE	APP'D
<p align="center">U. S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA</p>					
<p align="center">CHEYENNE RIVER BASIN, SOUTH DAKOTA RED DALE GULCH AREA RAPID CITY, SOUTH DAKOTA CEDAR CANYON DAM RECORD OF BORINGS AND TEST TRENCHES</p>					
DESIGNED BY: A. E. H. DRAWN BY: C. W. D. CHECKED BY: C. W. D. CEMENTED BY: A. E. H.	APPROVED: <i>[Signature]</i> CHIEF ENGINEER DISTRICT		DATE: APRIL 9 '51		
APPROVED: <i>[Signature]</i> CHIEF DISTRICT ENGINEER		SCALE: AS SHOWN		DRAWING NUMBER: CY25c1-40 E 7.1	



GENERAL NOTES:

1. All elevations shown refer to feet above M.S.L., U.S.C. & G.S. 1929 General Adjustment.
2. For rock protection see *Typical Section*.
3. Excavate an 8' minimum width ditch 3' in depth or to bottom of overburden, whichever is higher, graded to drain. Minor adjustments in alignment may be made by the Contracting Officer to accommodate for field conditions.
4. Interceptor and Collector ditches to be excavated in a manner to prevent excessive erosion of the embankment toe. Additional ditches will be provided at locations as directed by the Contracting Officer. See *Typical Section*.







U.S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA	
CHEYENNE RIVER BASIN, SOUTH DAKOTA RED DALE GULCH AREA RAPID CITY, SOUTH DAKOTA CEDAR CANYON DAM EXCAVATION AND EMBANKMENT PLAN	
DESIGNED BY: J. B. W. DRAWN BY: C. B. A. CHECKED BY: L. A. B. APPROVED: <i>[Signature]</i> DATE: APRIL 1955	SCALE: AS SHOWN SHEET NO. OF CY25c1-40E32



SCALE: 1 INCH = 80 FEET


THIS PLAN ACCOMPANIES CONTRACT NO. DA-38-088-CIVENS-80-492

EMBANKMENT CRITERIA AND PERFORMANCE REPORT (1952) PLATE A 4




SPILLWAY PROFILE 1-1

SCALE 1 INCH = 20 FEET




SECTION 3-3

SCALE 1 INCH = 20 FEET



GENERAL NOTES:

1. All elevations shown refer to feet above M.S.L., U.S.C. & G.S. 1929 General Adjustment.
2. Due to a limited subsurface investigation of the construction area, no attempt has been made to show the approximate top of bedrock on the sections. The location of the field investigations are shown on the plan and the field information obtained is shown on the plan.
3. Place upstream and downstream rock protection to El. 3554.
4. Ditch to be excavated 3 feet in depth on to the top of bedrock, whichever occurs at the higher elevation.
5. Ditch depth may be reduced in area where existing overburden is less than 2' thick.



THIS PLAN AND PROFILE ARE TO BE USED FOR THE CONSTRUCTION OF THE DAM AND EMBANKMENT SECTIONS.

DATE	DESCRIPTION	DATE	APPROVED
11-19-38	Revised to show "As Built" conditions		
8-15-39	Revised to show "As Built" conditions		

U. S. ARMY ENGINEER DISTRICT, OMAHA
CORPS OF ENGINEERS
OMAHA, NEBRASKA

DRAWN BY: J. J. B.
CHECKED BY: C. W. D.
CHECKED BY: L. J. B.

APPROVED BY: J. J. B.
CHIEF OF DISTRICT ENGINEER

CHEYENNE RIVER BASIN, SOUTH DAKOTA
RED DALE GULCH AREA
RAPID CITY, SOUTH DAKOTA
CEDAR CANYON DAM
EXCAVATION AND EMBANKMENT SECTIONS

DATE: APRIL 1939

B. H. Hammond
COL. C. E. DISTRICT ENGINEER

SCALE: AS SHOWN
SHEET NO. CY25-1-40E42




SCALE 1 INCH = 20 FEET



THIS PLAN ACCOMPANIES CONTRACT NO. CA-25-066-CIVENG-59-492



EXCAVATION CRITERIA AND PERFORMANCE REPORT (ENR) 1-1-40

CORPS OF ENGINEERS



PROFILE 6-6
SCALE 1 INCH = 20 FEET
0 20 40






DETAIL "A"
DOWNSTREAM ROCK PROTECTION
NO SCALE

GENERAL NOTES:

1. All elevations shown refer to feet above M.S.L., U.S.C. & G.S. 1929 General Adjustment.
2. Dimension shown shall be 6" minimum compacted fill for pipe bedding where excavation is in rock. If excavation to invert of pipe is in overburden, the dimension shown shall be zero.
3. Excavate both sides of seepage diaphragms to permit room for hand-tamping backfill, minimum clearance two (2) feet.
4. Due to limited subsurface investigation of the construction area, no attempt has been made to show the approximate top of bedrock on the sections. Limits of rock outcrops are shown.





DETAIL "B"
UPSTREAM ROCK PROTECTION
NO SCALE




THIS PLAN ACCOMPANIES CONTRACT NO.
DA-88-086-CVEN6-90-492


DATE		DESCRIPTION		DATE	APPROVED
<p>U.S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA</p> <p>CHEYENNE RIVER BASIN, SOUTH DAKOTA RED DALE GULCH AREA RAPID CITY, SOUTH DAKOTA CEDAR CANYON DAM EMBANKMENT PROFILE AND DETAILS</p>					
DESIGNED BY	CHIEF ENGINEER	APPROVED	DATE	APRIL 1958	
DRAWN BY	CHIEF ENGINEER	APPROVED	DATE	APRIL 1958	
CHECKED BY	CHIEF ENGINEER	APPROVED	DATE	APRIL 1958	
SCALE	AS SHOWN	SCALE	AS SHOWN	CY25C1-40E5.2	
<p>COL. C. L. BERRY ENGINEER</p>				<p>DA-88-086-CVEN6-90-492</p>	



ELEVATION B-B
NO SCALE




SEEPAGE DIAPHRAGM
NO SCALE



PLAN

TRASH RACK DETAILS
SCALE 1/2" = 1' FOOT




SECTION F-F

VIEW C-C


COUPLING BAND
NO SCALE

GENERAL NOTES:

1. Provide minimum concrete cover for reinforcement as follows:
Concrete poured against earth or rock, 3".
Formed faces, 2".
2. Provide 1-1/2" minimum clearance between reinforcement and miscellaneous metals.
3. Chamfer all exposed edges 3/4".
4. All splices shall be lapped 30 bar diameters.
5. All metals, except C.R.S., shall be galvanized after fabrication.
6. All elevations shown refer to feet above M.S.L., U.S.C. & G.S. 1929 General Adjustment.



PLAN



SECTION E-E

REINFORCING DETAILS
SCALE 1/2" = 1' FOOT



THIS PLAN ACCOMPANIES CONTRACT NO. DA-28-066-00
MODIFICATION NO.

11/19/50 Revised to show As Built conditions		DATE	DESCRIPTION	MADE	APPROVED
U.S. ARMY ENGINEER DISTRICT, OMAHA CORPS OF ENGINEERS OMAHA, NEBRASKA					
DESIGNED BY: H.W.H.		CHEYENNE RIVER BASIN, SOUTH DAKOTA			
DRAWN BY: A.G.D.		RED DALE GULCH AREA			
CHECKED BY: A.G.D.		RAPID CITY, SOUTH DAKOTA			
ORDERED BY: H.W.H.		CEDAR CANYON DAM			
APPROVED BY: [Signature]		OUTLET PIPE CONSTRUCTION DETAILS			
APPROVED BY: [Signature]		DATE		APRIL 1950	
APPROVED BY: [Signature]		SCALE		AS SHOWN	
APPROVED BY: [Signature]		DRAWN BY		C.Y.25C-40E 61	
APPROVED BY: [Signature]		CHECKED BY		COL. C. E. DISTRICT ENGINEER	

APPENDIX B
PHOTOGRAPHS



PHOTO NO. 1 - View of test trench No. 2 -
shows borrow material used for compacted
fill.



PHOTO NO. 2 - View of the crest of the embankment looking
towards the left abutment.

80 SEP




PHOTO NO. 3 - Panoramic view of the upstream slope of the embankment. 10 SEP

Reproduced from
best available copy



80 SEP

PHOTO NO. 4 - View of upstream slope of the embankment looking towards the left abutment.



80 SEP

PHOTO NO. 5 - View of upstream embankment slope looking towards the right abutment.

Reproduced from
best available copy.

PLATE 83



Fig. 1. Close-up view of the downstream slope of the embankment. The photograph was taken on 11 SEP 1964 at 10:00 a.m. (left) and 10:00 a.m. (right).

Reproduced from
best available copy.



80 SEP



PHOTO NO. 7 - View of rock slope protection on the upstream face of the dam.



PHOTO NO. 8 - View of rock slope protection on the downstream face of the dam.

Reproduced from
best available copy.

PLATE 85



59 JUL

PHOTO NO. 9 - View of embankment during construction.



PHOTO NO. 10 - View of borrow area during construction of the dam. (Embankment is shown on right hand side of photo.)

Reproduced from
best available copy.

PLATE B6



PHOTO NO. 11 - View of the emergency spillway looking upstream from the ridge located to the right of the spillway.



PHOTO NO. 12 - View of the emergency spillway looking downstream from the ridge located to the right of the spillway.

Reproduced from
best available copy.





SEP 10

FIGURE 1A - View of the outfall channel (natural terrace) below the emergency spillway.



FIGURE 1B - View of the emergency spillway channel relative to the embankment.



Reproduced from
best available copy.



80 SEP




PHOTO NO. 16 - View of the conduit inlet headwall and trashrack structure.



PHOTO NO. 17 - View of the outfall channel below the downstream terminus of the conduit.

Reproduced from
best available copy.



GA70-010



80 SEP

PHOTO NO. 18 - View of the dam from the top of the embankment.




PHOTO NO. 19 - View looking down the length of the dam from the reservoir area.

Reproduced from
best available copy.

EN

DATE
FILME

8 - 8

DTI